

# **Status of ITER and the US ITER Project**

**Jeffrey C. Hoy  
US ITER Program Manager**

**FESAC Meeting  
Gaithersburg, MD  
July 17, 2007**

# Outline

---

- **Progress on the International Front**
  - **ITER Organization Provisionally Established**
  - **ITER Project Overview**
  - **Construction Site Preparations**
  - **Design Review**
- **Progress on the Domestic Front**
  - **US ITER Project Scope & Organization**
  - **FY 2007 Activities & Accomplishments**
  - **Budget and Plans**
  - **Steps Toward a US ITER Project Baseline**
- **Summary**

# Progress on the International Front

# Signing Ceremony – November 21, 2006 Paris, France



- After fulfilling the requirements of the Energy Policy Act of 2005, including the 120-day review period by Congress of the ITER Agreement, Dr. Ray Orbach, on behalf of the U.S., signed the ITER Joint Implementation Agreement on November 21st.

# First Interim ITER Council Meeting

---

- **The Interim Council:**
  - Empowered Ambassador Ikeda to exercise, on a provisional basis, the roles and functions defined for the Director-General of the ITER Organization and charged him with undertaking all measures necessary to bring the provisional ITER Organization into operation
  - Adopted, on a provisional basis, a) the Draft Rules of Procedure of the ITER Council, b) the Staff Regulations and, c) the Project Resource Management Regulations.
  - Agreed on the establishment of Management Advisory Committee (MAC) and the Science and Technology Advisory Committee (STAC) as subsidiary bodies of the Interim ITER Council
    - Provisional MAC held first meeting in late May 2007
    - First STAC meeting planned for September 2007
  - Approved project plan, resource estimates, and 2007 annual budget

# ITER – Key Facts

- Designed to produce 500 MW of fusion power ( $Q \geq 10$ ) for at least 400 seconds
- Will bring together many of key technologies needed for future fusion power plants
- 10 years construction, 20 years operation, 5 years deactivation
- Seven Members: EU (Host), China, India, Japan, Russia, South Korea, USA



**Present ITER Office Building**

# The Core of ITER

**Central Solenoid**  
Nb<sub>3</sub>Sn, 6 modules

**Toroidal Field Coil**  
Nb<sub>3</sub>Sn, 18, wedged

**Poloidal Field Coil**  
Nb-Ti, 6

**Cryostat**  
24 m high x 28 m dia.


**Vacuum Vessel**  
9 sectors

**Blanket**  
440 modules

**Port Plug**  
heating/current drive, test blankets limiters/RH diagnostics

**Torus Cryopumps, 8**

**Divertor**  
54 cassettes



Major Plasma Radius 6.2 m

Plasma Volume: 840 m<sup>3</sup>

Plasma Current: 15 MA

Typical Density: 10<sup>20</sup> m<sup>-3</sup>

Typical Temperature: 20 keV

Fusion Power: 500 MW

**Machine mass: 23350 t (cryostat + VV + magnets)**


- shielding, divertor and manifolds: 7945 t + 1060 port plugs

- magnet systems: 10150 t; cryostat: 820 t

# Construction Phase Cost Sharing

Overall sharing:

EU 5/11, other six parties 1/11 each. Overall contingency of 10% of total. Total amount: 3936 kIUA (>5B Euro-2007)



Total procurement value : 3,021 kIUA

Staff: 477 kIUA

R&D: 80 kIUA


Total: 3,577 kIUA

Central Reserve: 357.8 kIUA

1 k ITER Units of Account (IUA) = \$1M US in 1989



# Management Structure of the ITER Organization





# The ITER Site at CEA Cadarache




# Site Preparation


Site Clearing (First Phase) was completed in February 2007



# Site Preparation



# The ITER Site



- Will cover an area of about 60 ha
- Large buildings up to 170 m long
- Large number of systems

# Design Review

- 
- **The first goal for 2007 is to create a new Baseline Design (compared to 2001 Final Design Report) which:**
    - **Confirms or redefines the physics basis and requirements for the project**
    - **Is the basis for the procurement of the long lead items (Vacuum Vessel, Magnets, Buildings),**
    - **provides input for the Preliminary Safety Report**
  - **The second goal is to broadly establish ITER design decisions by involving the worldwide fusion community (physics and engineering), and thus enable the Members to take ownership of the project**
  - **The third goal is to broaden the knowledge base within each of the Members as needed for them to successfully procure their in-kind hardware**
  - **For components and systems which are procured at a later date or for issues with lower priority, work will continue into the year 2008**
  - **Eight Design Working Groups are dealing with ~ 65 high priority issues**

# Recent Developments

---

- **The Broader Approach Agreement has been signed by the European Union and Japan**
- **July 2007 Interim ITER Council Meeting held in Tokyo. Key topics included:**
  - **Ratification (expected late this summer)**
  - **Report of the First MAC Meeting**
  - **IO Staffing Plans for 2007-08 and Accelerated Recruitment**
  - **Project Resource Estimates and Budget for 2007-08**
  - **Interim Increase in IO Procurement Authority**
  - **Guidelines for Procurement of In-Kind Hardware**
  - **Terms of Reference and Initial Charges of MAC and STAC**
  - **Test Blanket Module Program**




# Progress on the Domestic Front

# US ITER Project Scope


---

- In-kind contributions of hardware and its delivery to France
- In-kind contribution of secondees to the IO
- Cash contributions for R&D and Common Fund expenses (e.g., direct staff, IO services, machine assembly/installation/commissioning)
- Cash contributions to the Central Reserve (upon Council approval)
- Operation of the US ITER Project Office at ORNL in conjunction with partner Labs PPPL and SRNL

# US ITER In-kind Hardware Contributions




# Work Breakdown Structure




# US ITER Project Organization

The US ITER Project Office team (ORNL/PPPL/SRNL) is fully operational, with the central office located at Oak Ridge



# USIPO Management Team





# Ongoing US ITER Project Activities

---

- **Emphasis is on assisting the IO with updating/ completing the overall ITER design and procurement specifications. USIPO is managing and funding the US participation in the eight Design Review Working Groups**
- **WBS Managers are working closely with the IO to finalize Procurement Arrangements for US hardware**
  - **Near-term focus is on the long-lead items: TF Magnet conductor materials, First Wall & Shield materials, Tokamak Cooling Water System piping**
- **Substantial R&D and design work in TF and CS Magnet Systems, First Wall, Tritium Plant, and Diagnostics**

## Ongoing US ITER Project Activities

---

- **USIPO staff and selected US experts are also working closely with IO counterparts to help accelerate the build up of IO technical and Project Office capabilities**
  - Tokamak Cooling Water System
  - Integrated Project Schedule
  - Design integration and change control
  - Risk assessments
  - Procurement






## Management and Oversight

---

- **Communication is key. Weekly teleconferences between USIPO/ORO and FES, plus quarterly meetings**
- **DOE/SC (Lehman) has conducted periodic status reviews, most recently in February and September 2006**
  - **Covers technical, cost, schedule, and management areas of the US ITER Project**
  - **Last review noted that, “the US ITER Project has made good organizational progress—a very competent and experienced team is on board.”**
  - **Next review planned for mid-October 2007**
- **Federal Project Director and Program Manager brief senior SC Management monthly (SC Project Watch List Meetings)**



# Preliminary US ITER Project Funding Profile for \$1.122B TPC Cap



<b>Budget request</b>	<b>00.0</b>	<b>23.91</b>	<b>00.06</b>	<b>00.061</b>	<b>05.412</b>	<b>23.902</b>	<b>69.181</b>	<b>00.031</b>	<b>09.611</b>	<b>00.03</b>
-----------------------	-------------	--------------	--------------	---------------	---------------	---------------	---------------	---------------	---------------	--------------

## **FY 2008 Budget Outlook**

---

- **FY 2008 Budget Request:**
  - **Consistent with previous project Budget Authority profile (\$160M) and cost cap (\$1.122B).**
  - **Provides for long-lead procurement (TF conductor, First Wall/Shield, Tokamak Cooling Water piping) in addition to design/R&D.**
  - **Assumes CD-4 (Project Completion) by end of FY 2014**
  - **Both House and Senate marks support \$160M**



# Critical Decision Steps Toward a US ITER Project Baseline

---

- Preparations for CD-1 (Approve Alternative Selection & Cost Range):
  - Acquisition Strategy (including long-lead procurement authority)
  - Preliminary Project Execution Plan
  - Risk Management Plan
  - Preliminary Hazards Analysis
  - Approval target is August-September 2007
- Preparations for CD-2 (Approve Performance Baseline)
  - Timing depends on IO's completion of the Design Review and establishing a new ITER technical baseline with an Integrated Project Schedule. Now projecting CD-2 for late FY 2008.
  - Will formally establish the Total Project Cost and schedule for CD-4 (Project Completion)
  - Requires DOE External Independent Review to validate cost estimate

# Summary

---

- **The ITER Agreement is expected to enter into force in the next 2-3 months**
- **The ITER Organization and the seven Members are working hard at producing a new ITER baseline design and finalizing the near-term Procurement Arrangements**
- **The US is helping the IO build its project management and business systems infrastructure**
- **FY 2007-09 spans the transition to fabrication**
  - **Completion of R&D and prototyping**
  - **Completion of design work for most systems**
  - **Start of fabrication for long-lead items**